COMPLETION REPORT

1. Name of Work

Name of Work : Improvements of re-asphalting Dasarahalli Main Road & other Roads , S Ramaiash, Ganesha Sawmill, Kempegowda Nagara & Maheshwari Nagara Roads Construction drain and Concrete Main roads &Cross roads of Vidyanagara Dasarahalli Ward No:15&39 (6-works) Package No. DZ 2017-18-(05)

2. Sanctioned Estimate No. & Dt :

3. Head of Account which is chargeable : 0190.

4. Work Order No. & Dt : EE/DD/BDO/305/18-19. dt 2.2.19.

5. Name of Contractor : **M S Venkatesh**

6a. Time Stipulated for completion of work : 90 dys.

6b. Delay in execution of work :

7. Measurement recorded in : M.B. No. 4901/16-17. Page - 490044-47

8. Check Measurement of the Asst. : M.B. No. 639/17-18
Page No. 63808 to 63813.

Asst. Exe. Eng / Exe. Eng : Page No. .....

9. Name of the office/official : AEE. PIA sub Division
AEE. T. Dasarahalli sub Division

incharge of the work :

10. a) Asst. Engineer Chethaith

b) Asst. Exe. Engineer Thimmegowda and Vijayakumar.

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
33233806.54	32993096	—	240570.54

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner